

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 1ST QUARTER, CY 2021**

Province, City or Municipality: Camarines Sur, Naga City


Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Greening for a Walkable Panganiban Drive	Naga City	15,860,309.00	1/19/2021		45.47%	7,211,205.66		on going
Drainage at the banck of Sta. Cruz Elementary School, Naga City	Naga City	2,933,806.59	11/26/2020		61.63%	1,808,183.10		on going
Slope Protection & PCCP Yabo River, Bgy. Carolina Naga City	Naga City	2,026,842.88	Sep-20		100%	2,026,842.88		project completed and paid
DA-Integrated Comm. Food Production 2016	Naga City	2,800,000.00	Jun-18		98.24%	2,750,698.62		on going
DENR-MRF Facility & Fabrication of SWM Equipment	Naga City	450,000.00	Jan-19		63%	283,495.50		on going
DOH-LIPH 2017	Naga City	1,650,000.00	Jan-18		47%	768,165.21		on going
DENR/PENRO-19 Has. CD Site Preparation	Naga City	71,234.21	Dec-17		95.40%	68,000.00		on going
DENR/PENRO-28 Has. CSD Project	Naga City	51,300.00	Dec-17		99.31%	50,948.00		on going
DOH-Dog Vaccinators Training Fund	Naga City	360,000.00	Jul-17		60.00%	216,024.45		on going


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 1ST QUARTER, CY 2021**

Province, City or Municipality: Camarines Sur, Naga City

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
DepEd LCC Support Fund (Abot-Alam)	Naga City	1,500,000.00	Sep-17		53.08%	796,320.00		on going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.



PACIENCIA S.J. TABINAS
 City Accountant 



NELSON S. LEGACION
 City Mayor