



**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 2ND QUARTER, CY 2021**

Province, City or Municipality: Camarines Sur, Naga City

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
DOH-Completion of Naga City Hospital Office II HFEP (15%)	Naga City	371,250.00			0%	-		
RT-PCR Laboratory	Naga City	5,000,000.00			0%	-		preparing the necessary documents for process
Greening for a Walkable Panganiban Drive	Naga City	15,860,309.00	1/19/2021		86%	13,698,638.05		on going
Centro Naga Pedestrianization Project	Naga City	17,224,828.00			0%	-		on going project but no disbursement yet
Drainage at the back of Sta. Cruz Elementary School, Naga City	Naga City	2,933,806.59	11/26/2020		61.63%	1,808,183.10		on going
DOH-CHD-Local Investment Fund (LIF) COVID-19	Naga City	1,000,000.00	10/14/2020		84%	844,117.00		on going
DOH-LIPH 2017	Naga City	1,650,000.00	Jan-18		47%	768,165.21		on going
DOH-Dog Vaccinators Training Fund	Naga City	360,000.00	Jul-17		60.00%	216,024.45		on going
DepEd LCC Support Fund (Abot-Alam)	Naga City	1,500,000.00	Sep-17		53.08%	796,320.00		returned unexpended balance with Chk#2049644 dtd 5/31/21

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**RUBY R. SINGSON**  
 Acting City Accountant

  
**NELSON S. LEGACION**  
 City Mayor