



**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 3RD QUARTER, CY 2021**

Province, City or Municipality: Camarines Sur, Naga City

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
DSWD-Supplemental Feeding - 11th Cycle	Naga City	4,744,800.00	9/16/2021		20%	948,960.00		on going
Road Concreting Mabolo Homes Subd., Sitio Pagdaicon Mabolo, Naga City	Naga City	7,148,093.45	7/13/2021		57%	4,074,453.76		on going
DOH-CHD-SRA/Hazard of City Health Office, JMRC Quarantine Facility & Our Lady of Lourdes	Naga City	2,191,160.67			93.94%	2,058,273.65		on going
Road Rehabilitation of J. Hernandez Avenue to Zamora St., Naga City	Naga City	19,883,401.20	8/5/2021		15%	2,982,510.18		on going
Greening for a Walkable Panganiban Drive	Naga City	15,860,309.00	1/19/2021		86.44%	13,710,015.05		on going
Centro Naga Pedestrianization Project	Naga City	17,224,828.00	8/6/2021		15%	2,608,261.65		on going
Drainage at the back of Sta. Cruz Elementary School, Naga City	Naga City	2,933,806.59	11/26/2020		100%	2,933,806.59		project completed
DOH-CHD-Local Investment Fund (LIF) COVID-19	Naga City	1,000,000.00	10/14/2020		93.73%	937,252.00		on going
DOH-LIPH 2017	Naga City	1,650,000.00	Jan-18		48.68%	803,165.21		on going
DOH-Dog Vaccinators Training Fund	Naga City	360,000.00	Jul-17		79.70%	286,904.45		on going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**RUBY R. SINGSON**  
 Acting City Accountant

  
**NELSON S. LEGACION**  
 City Mayor